



Nagar Nigam Meerut

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 16-03-2019

Project Details

Project ID	Project Name	Financial Year	Funds From	
04700009	Surajkund Park Development	2016-2017	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
11-02-2019	0.00		129.09	21-02-2018
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
128.15 (in Lakhs)	03-05-2018	07-06-2018		

Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG20(null)	Park	100	Per.	Meerut Nagar Nigam	Chief Engineer	8395881815	M/s Mairajuddin Construction Company	9999999999

Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG20	21.68	07-06-2018	A	
2	PKG20	18.12	23-01-2019	B	

Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG20	5	Per.	07-06-2018	A	
2	PKG20	40	Per.	23-01-2019	B	

Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



Nagar Nigam Meerut

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 16-03-2019

Project Details

Project ID	Project Name	Financial Year	Funds From	
04700008	Shastri Nagar B-Block Community Park Development	2015-2016	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
11-02-2019	0.00		114.93	17-04-2017
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
97.69 (in Lakhs)	01-05-2017	24-10-2017		

Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG19(null)	Park	100	Per.	Meerut Nagar Nigam	Chief Engineer	8395881815	M/s Shyam Construction Company	9999999999

Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG19	19.31	24-10-2017	A	
2	PKG19	26.82	23-01-2019	B	

Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG19	8	Per.	24-10-2017	A	
2	PKG19	89	Per.	23-01-2019	B	

Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



Nagar Nigam Meerut

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 16-03-2019

Project Details

Project ID	Project Name	Financial Year	Funds From	
04700007	Jagriti Vihar Sec-02 Park Development	2015-2016	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
11-02-2019	0.00		80.16	17-04-2017
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
68.13 (in Lakhs)	05-05-2017	25-10-2017		

Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG18(null)	Park	100	Per.	Meerut Nagar Nigam	Chief Engineer	8395881815	M/s Shanti Associates	9999999999

Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG18	29.95	25-10-2017	A	
2	PKG18	25.15	23-01-2019	B	

Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG18	5	Per.	25-10-2017	A	
2	PKG18	92	Per.	23-01-2019	B	

Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



Nagar Nigam Meerut

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 16-03-2019

Project Details

Project ID	Project Name	Financial Year	Funds From	
04700006	Mangal Pandey Nagar Sec-01 Park Development	2015-2016	AMRUT	
Project Creation Date	A & F Cost	A & F Date	Tender Cost	Tender Date
11-02-2019	0.00		107.41	07-04-2017
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion	
91.30 (in Lakhs)	05-05-2017	27-10-2017		

Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG17(null)	Park	100	Per.	Meerut Nagar Nigam	Chief Engineer	8395881815	M/s Krishna Associates	9999999999

Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG17	40.18	27-10-2017	A	
2	PKG17	47.86	23-01-2019	B	

Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG17	5	Per.	27-10-2017	A	
2	PKG17	92	Per.	23-01-2019	B	

Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.